

# LCs FOR ELIMINATION ( PHYSICAL CLOSURE) FY: 2021-22

Sl. No	DEN	LC No.	Section	Present Status (Target:13, Achieved: 1)	TDC
1	C	76	ED-TP	Achieved	31.05.2021
2	E	92	JTJ-ED	EW completed on both sides of Approach Road. U-trough Concreting and Bar bending work for Raft & Seepage wall is in progress on LH side.	30.06.2021
3	E	93	JTJ-ED	EW completed on both sides of Approach Road. U-Trough & 30m Raft work completed in LH side. Raft & Retaining wall on ED end is completed on RH side	31.07.2021
4	C	39	ED-TP	EW and Raft work completed on both sides. ED end wall on LH side 60 m completed. Collection well work and Height gauge works in progress.	31.07.2021
5	E	117A	JTJ-ED	EW completed on both sides of Approach Road. Raft work in progress at RH side.	31.08.2021
6	C	68	ED-TP	EW is in progress. Raft 40m completed on LH side and further works in progress.	31.10.2021
7	C	4	ED-TP	Boxes inserted on 13.03.21 . EW in progress on both LH and RH sides, 25m raft and 15 m of retaining wall completed on LH side of Approach road	31.12.2021

# LCs ELIMINATION CONTINUES.

<b>Sl. No</b>	<b>DEN</b>	<b>LC No.</b>	<b>Section</b>	<b>Present Status</b>	<b>TDC</b>
8	C	34	ED-TP	Boxes inserted on 19.03.21. EW in progress on both LH and RH sides. LH side U-trough work completed. Water seepage wall completed.	31.12.2021
9	C	41	ED-TP	Boxes inserted on 31.03.21 and EW for approach yet to start.	31.12.2021
10	C	8	ED-TP	Boxes inserted on 10.04.21 and EW for approach yet to start.	31.01.2022
11	C	64	ED-TP	Boxes inserted on 13.04.21 and EW yet to start.	31.01.2022
12	C	56	ED-TP	Boxes casting completed on May-2021. (NI LC-56)	31.01.2022
13	C	57	ED-TP	Boxes cast & Insertion Planned on June 2021.	31.03.2022

## SUBWAYS TARGETED FOR COMMISSIONING FOR FY : 2021-22

Sl. No	DEN	LC No.	Section	Present Status (Target : 11, Achieved : 5 )	TDC
1	W	9	CBF-MTP	Commissioned	.-
2	C	7	ED-TP	Commissioned	.-
3	C	12	ED-TP	Commissioned	.-
4	C	76	ED-TP	Commissioned	.-
5	C	81	SA-VRI	Commissioned	.-
6	C	39	ED-TP	EW and Raft work completed on both sides. ED end wall on LH side 60 m completed. Collection well work and Height gauge works in progress.	30.06.2021
7	E	117A	JTJ-ED	EW completed on both sides of Approach Road. Raft work in progress at RH side.	31.08.2021

## SUBWAYS COMMISSIONING CONTINUES.

Sl. No	DEN	LC No.	Section	Present Status	TDC
8	E	93	JTJ-ED	EW completed on both sides of Approach Road. U-Trough & 30m Raft work completed in LH side. Raft & Retaining wall on ED end is completed on RH side	31.08.2021
9	E	92	JTJ-ED	EW completed on both sides of Approach Road. U-trough Concreting and Bar bending work for Raft & Seepage wall is in progress on LH side.	30.09.2021
10	C	68	ED-TP	EW is in progress on both sides, Raft 40m completed on LH side and further work is in Progress.	31.10.2022
11	C	56	ED-TP	Boxes casting completed on May-2021. (Non-Interlocked LC, targeted for elimination by S&T, as well)	31.01.2022