

SOUTHERN RAILWAY - PROGRESS REPORT FOR THE MONTH OF May - 2011											
S. No	Type of work	YEAR OF SANCTION	PB 11-12/LAW 10-11 No	STATE	NAME OF WORK INDICATING CONECTING ROAD AND IN BETWEEN STATIONS	GAD APPROVED BY RAILWAY.	ESTIMATE	TENDER AWARDED	Progress of Bridge Proper (%)	Progress of Approaches (%)	Reason for delay
1	CS	05-06	136	TN	MAS Division - Proposed ROB in lieu of LC.No.1 (ICFGate) @ km 8/36A - 9/2 between Perambur - Villivakkam stations in MAS - JTJ section.	No	No	No			Revised GAD sent to Corporation of Chennai for concurrence 14/06/2011
2	CS	05-06	137	TN	MAS Division - Proposed 1x37.00m ROB in lieu of LC.No.1 A @ km. 6C - 7D between Vyasarpadi Jeeva - Korukkupet stations (Kathivakkam - Cochrane Basin Bridge) in MAS - GDR section.	Yes	Yes	Yes	60	50	Foundation & sub structure completed. 6 PSC I girders to be cast. Approaches in progress.
3	CS	07-08	208	TN	SA Division - Proposed ROB in lieu of LC.No.1 @ km.0/23 - 25 between Irugur - Pilamedu stations in ED - CBE - PTJ section.	No	No	No			State Govt wanted to drop this work because LC.No.1 & LC.No.144 are in the same location.
4	CS	08-09	246	TN	MAS Division - Proposed 1 x 2681sq (33000) clear span with composite girder ROB in lieu of L.C.No 1 at km 0/700 - 800 in between Chengelpet - Palayaseevaram stations in AJJ - CGL section.	Yes	No	No			Estimate is under finance observations, to be replied. Tenders are being called. Tender called and work order issued and agreement to be executed.
5	CS	05-06	133	TN	MAS Division - Proposed 1 x 14.50 x 4 . 20 & 42.00m long RCC Box ( Box pushing type ) RUB in lieu of LC. No. 2 @ km 9 / 24 - 26 in between Villivakkam - Ambattur stations ( Redhills Road ) in MAS - AJJ section.	Yes	Yes	Yes	100	100	Work completed in Mar 2011
6	CS	05-06	138	TN	MAS Division - Proposed 1x17.50x5.6m RUB in lieu of LC.No.2 @ km 2A/40 - 42 between Basin Bridge - Korukkupet stations in MAS - GDR section.	Yes	No	No			Field estimate awaited. Revised GAD approved.
7	CS	08-09	233	TN	SA Division - Proposed 1x19062 SQ (35000)(SK) clear span with composite girder ROB in lieu of LC.No. 2 @ km. 1/9 - 11 between Irugur - Pilamedu stations in ED - CBE - PTJ section.	Yes	Yes	Yes			Agency fixed for Railway portion.
8	CS	10-11	256	TN	TPJ Division - Proposed ROB in lieu of LC.No. 2 @ km. 2/2 - 3 in between Venkatesapuram - Villupuram stations in VM - KPD section.	No	No	No			Feasibility report called for from division on 02/02/11
9	CS	10-11	257	TN	MAS Division - Proposed ROB in lieu of LC. No. 2 @ km. 1034 - 1035 in between Pattabiram - Pattabiram West stations in MAS - AJJ section.	No	No	No			Alignment details awaited from State Government
10	CS	11-12	272	TN	Korukkupet - Veysarpadi - Road over bridge in lieu of LC No.2-B.	No	No	No			Alignment details awaited from State Government

SOUTHERN RAILWAY - PROGRESS REPORT FOR THE MONTH OF May - 2011											
S. No	Type of work	YEAR OF SANCTION	PB 11-12/LAW 10-11 No	STATE	NAME OF WORK INDICATING CONECTING ROAD AND IN BETWEEN STATIONS	GAD APPROVED BY RAILWAY.	ESTIMATE	TENDER AWARDED	Progress of Bridge Proper (%)	Progress of Approaches (%)	Reason for delay
11	CS	11-12	276	TN	Korukkupet – Veysarpadi - Road over bridge in lieu of LC No. 2-A.	No	No	No			Alignment details awaited from State Government
12	CS	06-07	135	TN	MAS Division - Proposed ROB in lieu of LC.No.3 @ km 7/400-500 in between Tondiarpet - Tiruvottiyur stations in MAS - GDR section.	Yes	No	No			GAD approved by CBE/MAS. Estimate is under finance observations.
13	CS	11-12	274	TN	Irugur – Pilamedu - Road Over Bridge in lieu of L.C.No.3.	No	No	No			Alignment details awaited from State Government
14	CS	11-12	294	TN	Pollachi -Annaimalai Road - Road over bridge in lieu of LC No.3 near Pollachi.	No	No	No			Alignment details awaited from State Government
15	CS	04-05	125	TN	MAS Division - Proposed ROB in lieu of LC No.4 (Villivakkam) @ km.11/30 -32 in between Villivakkam - Korattur stations in MAS - AJJ section.	Yes	Yes	No			GAD approved for RUB where as work is sanctioned for ROB. Estimate sanctioned. Tender under finalisation.
16	CS	06-07	155	TN	MAS Division - Proposed ROB in lieu of LC No.4 @ km.8/600-700 in between Tiruvottiyur - Ennore stations in MAS - GDR section.	Yes	No	No			GAD approved by CBE/MAS. Revised GAD to be received from CBE for change of twin box. Estimate received from S&T and OHE.
17	CS	08-09	247	TN	MDU Division - Proposed 1x19924 (SQ) [20000 SK] clear span with composite girder ROB in lieu of LC No.4 @ km 4/ 8 - 9 in between Tirunelveli and Seydunganallur stations in VPT - TSI section.	Yes	Yes	Yes			Agency fixed for track portion.
18	CS	09-10	249	TN	TPJ Division - Tiruchirappalli -Dindigul - 4 lane ROB in lieu of 2 lane bridge No.1136 near Tiruchchirappalli Jn @ km. 340/ 600 - 700	No	No	No			Alignment details awaited from State Government
19	CS	10-11	258	TN	SA Division - Proposed ROB in lieu of LC. No. 4 @ km.3/3 - 5 in between Irugur - Pilamedu stations in Irugur - Coimbatore section.	No	No	No			GAD sent State Govt for concurrence on 31.5.11
20	CS	05-06	139	TN	MAS Division - Proposed 12.50x3.70m RUB in lieu of LC.No.5 A @ km BB.2/7 -9 in between Royapuram - Washermanpet (Monegar Choultry Road) stations in MAS - GDR section.	Yes	Yes	Yes	90	90	Three temporary girders inserted. Earth work completed and casting of RCC Box completed. Approaches for 35m on both sides yet to be completed by corporation
21	CS	06-07	154	TN	MAS Division - Proposed ROB in lieu of LC.No.5 @ km 13 /4-6 in between Korattur - Pattaravakkam stations in MAS - AJJ section.	Yes	Yes	Yes			Agency fixed. Railway portion work yet to be started

SOUTHERN RAILWAY - PROGRESS REPORT FOR THE MONTH OF May - 2011											
S. No	Type of work	YEAR OF SANCTION	PB 11-12/LAW 10-11 No	STATE	NAME OF WORK INDICATING CONECTING ROAD AND IN BETWEEN STATIONS	GAD APPROVED BY RAILWAY.	ESTIMATE	TENDER AWARDED	Progress of Bridge Proper (%)	Progress of Approaches (%)	Reason for delay
22	CS	07-08	201	TN	SA Division - Proposed ROB in lieu of LC. No. 5 (Neelikonanpalayam Salai) @ km.3/21 - 23 between Singanallur - Pilamedu stations in ED - CBE - PTJ section.	No	No	No			GAD approved on 02/08/2010
23	CS	08-09	236	TN	MDU Division - ROB in lieu of L.C.No 5 at km 3/1-2 in between Dindigul - Akkaraipatti stations in DG - POY section.	Yes	Yes	No			Estimate under preparation.
24	CS	04-05	126	TN	MAS Division - Proposed 17.50X4.20m span PSC slab RUB in lieu of LC No.6 (Wimco Nager) @ km.10/10-12 near Wimco Nager station in MAS - GDR section.	Yes	Yes	No			GAD approved on 03/03/2011
25	CS	06-07	164	TN	SA Division - Proposed 1X16.00m SQ(18.475 (skew) ROB in lieu of LC No.6 (Cheran maa nagar) @ km.6/15 - 17 in between Singanallur - Pilamedu station in ED - CBE- PTJ section.	Yes	Yes	Yes			Agency fixed, for want of road traffic diversion work could not be taken up.
26	CS	06-07	175	TN	MAS Division - Proposed ROB in lieu of LC No.7 @ km. 17/34 - 18/2 in between Ambattur - Avadi station in MAS - AJJ section.	Yes	No	No			Revised GAD for ROB approved on 20/04/2011
27	CS	07-08	196	TN	MAS Division - Proposed ROB in lieu of LC.No.7 @ km. 10/28 - 30 between Tiruvottriyur - Ennore stations in MAS - GDR section.	No	No	No			State Govt wanted to drop the work.
28	CS	10-11	259	TN	SA Division - Proposed ROB in lieu of LC. No. 7 @ km. 8/1 - 3 in between Irugur - Pilamedu stations in Irugur - Coimbatore section.	Yes	Yes	Yes			Agency fixed for Railway portion.
29	aw	98-99	2	TN	MAS Division - Proposed 1x47.50m & 1x49.50m Bow string girder ROB in lieu of LC No 7 ( Rengarajapuram) in MSB - TBM section section at @ Km 10/7-8 in Rengarajapuram Main Road.	Yes	No	Yes	100	80	Bow string girder completed for one span. Approaches - substructure completed & deck slab in progress. RUB is also in progress. TDC for RUB - 31.03.12
30	CS	06-07	176	TN	MAS Division - ROB in lieu of L.C.No 9 at km 23/12 - 14 in between Avadi - Pattabiram stations in MAS - AJJ section.	Yes	No	No			GAD approved for RUB where as work is sanctioned for ROB. Estimate under preparation.
31	CS	07-08	199	TN	SA Division - Proposed ROB in lieu of LC.No. 9 (Avarampalayam) @ km. 10/19 - 21 between Pilamedu - Coimbatore North stations in ED - CBE - PTJ section.	Yes	Yes	Yes			Agency fixed for track portion.

SOUTHERN RAILWAY - PROGRESS REPORT FOR THE MONTH OF May - 2011											
S. No	Type of work	YEAR OF SANCTION	PB 11-12/LAW 10-11 No	STATE	NAME OF WORK INDICATING CONECTING ROAD AND IN BETWEEN STATIONS	GAD APPROVED BY RAILWAY.	ESTIMATE	TENDER AWARDED	Progress of Bridge Proper (%)	Progress of Approaches (%)	Reason for delay
32	CS	08-09	227	TN	MAS Division - Proposed Reconstruction of ROB in lieu of existing ROB.No. 9R @ km. 1/30 - 34 in Chennai Central yard ( Elephant Gate ROB) station in MAS - AJJ section.	No	No	No			Alignment details awaited from State Government
33	CS	10-11	260	TN	SA Division - Proposed ROB in lieu of LC. No. 10 @ km. 11/33 - 35 in between Irugur - Pilamedu stations in Irugur - Coimbatore section.	No	No	No			Alignment details awaited from State Government
34	CS	11-12	293	TN	Coimbatore North - Karaimadai - Road over bridge in lieu of LC No.10 near Karaimadai.	No	No	No			Alignment details awaited from State Government
35	CS	07-08	197	TN	SA Division - Proposed ROB in lieu of LC.No. 11 ( Rathinapuri Gate) @ km.12/19 - 21 between Pilamedu - Coimbatore North stations in ED - CBE - PTJ section.	Yes	No	No			GAD approved by CBE. Estimate vetted. Highways official's countersignature is being obtained.
36	CS	07-08	203	TN	MAS Division - proposed 2 x 25745 (sq) 26000 sk clear span ROB in lieu of L.C.No 13 at km 20/28 - 30 in between Ennore - Attipattu stations in MAS - GDR section.	Yes	No	No			GAD approved by CBE. Estimate is under finance observations.
37	CS	11-12	271	TN	Thiruninravur - Veppambattu - Road over bridge in lieu of LC No.13.	No	No	No			Alignment details awaited from State Government
38	CS	06-07	153	TN	MAS Division - Proposed 1x27.00m PSC "I" Girders with deck slab ROB in lieu of LC No.14 ( Veppampattu) at km. 32/10 - 12 in between Thiruninravur - Tiruvallur in MAS - AJJ section.	Yes	Yes	Yes	60		Sub structure completed. Fabrication of composite girder in progress. For approaches, agency just fixed.
39	CS	07-08	193	TN	MAS Division - Proposed ROB in lieu of LC.No.14 @ km. 16/8 - 10 between Guindy - St. Thomas Mount stations in MSB - TBM section.	Yes	No	No			GAD approved by CBE/MAS. Estimate is under finance observations. Tenders are being called.
40	CS	07-08	210	TN	MAS Division - Proposed ROB in lieu of LC.No.15 @ km. 35/30 - 32 between Tiruvallur - Tiruninravur stations in MAS - AJJ section.	Yes	Yes	No			GAD approved by CBE. Estimate sanctioned. Tenders opened & under finalization
41	CS	10-11	254	TN	MAS Division - Proposed ROB in lieu of LC No.16 at Km 38/22 - 24 in between Vepambattu - Puttlur stations in MAS - AJJ section.	No	No	No			GAD sent State Govt for concurrence on 20/06/2011
42	CS	11-12	273	TN	Minjur - Anuppambattu - Road over bridge in lieu of LC No.16.	No	No	No			Alignment details awaited from State Government

SOUTHERN RAILWAY - PROGRESS REPORT FOR THE MONTH OF May - 2011											
S. No	Type of work	YEAR OF SANCTION	PB 11-12/LAW 10-11 No	STATE	NAME OF WORK INDICATING CONECTING ROAD AND IN BETWEEN STATIONS	GAD APPROVED BY RAILWAY.	ESTIMATE	TENDER AWARDED	Progress of Bridge Proper (%)	Progress of Approaches (%)	Reason for delay
43	CS	07-08	186	TN	MAS Division - Proposed ROB in lieu of LC.No.18 @ km. 16/8 - 10 between Guindy - St. Thomas Mount stations in MSB - TBM section.	Yes	No	No			GAD approved by CBE/MAS. Estimate is under finance observations.
44	CS	10-11	251	TN	MDU Division - Proposed ROB in lieu of LC No.18 @ km 27/500 - 600 (Talaiyuthu) in Tirunelveli Yard station in MEJ - TEN (BG) section.	No	No	No			GAD sent State Govt for concurrence on 31.5.11
45	CS	07-08	187	TN	MAS Division - Proposed ROB in lieu of LC.No.20 @ km. 20/20 - 22 between St. Thomas Mount - Pallavaram stations in MSB - TBM section.	No	No	No			GAD sent State Govt for concurrence on 4.12.08
46	CS	06-07	163	TN	SA Division - Proposed ROB -in lieu of LC No 21 @ km.21/43 - 45 (Nanjundapuram) in between Coimbatore and Podanur stations in CBE - SRR section.	Yes	Yes	Yes	20	20	10 out of 12 piles completed. 1 x 24m composite girder; steel is being procured.
47	CS	06-07	170	TN	MAS Division - Proposed ROB in lieu of LC No.21 at Km 47/14 - 16 in between Tiruvalangadu and Kadambathur stations in MAS - AJJ section.	Yes	Yes	Yes			Agency fixed for track portion.
48	CS	09-10	250	TN	MAS Division - Basin Bridge - Korukkupet & Korukkupet - Vyasarpadi - 4 lane ROB in lieu of 2 lane ROB No.NE-21 and 11 R respectively.	Yes	Yes	No		15	GAD approved by CBE. Estimate sanctioned. Retender to be called. Work in approaches started.
49	CS	10 - 11	263	TN	TPJ Division - ROB in lieu of L.C.No 22 @ km. 31/300 - 400 in between Nidamangalam - Koradacheri stations in TJ - NCR section.	No	No	No			GAD approved on 02/02/2011
50	aw	98-99	3	TN	MAS Division - Proposed 1 x 30000 PSC Box girder ROB in lieu of LC No. 22 ( Trisoolam ) @ Km 21/10-11 in MSB - TBM section (Trisoolam Hill Road).	No	No	No			GAD sent to state govt for concurrence.
51	AW	98-99	4	TN	MAS Division - Proposed 1 x 20 & 1 x 45 m PSC Box girder & Bow string girder ROB in lieu of LC No.24 ( Pallavaram ) @ Km 22/15-16 in MSB - TBM section (Goods Shed Road)	Yes	No	Yes	80	100	1. RUB completed & commissioned. 2. ROB - Speed restriction to commence super structure (Bow String Arch) given in Jan 2011 only. Approach portion completed by State Government. This estimate should be sent to Railway Board as part of the GC project work.
52	CS	07-08	209	TN	SA Division - Proposed ROB in lieu of LC.No. 13 (Kannappa Nagar) @ km.13/25 - 27 between Pilamedu - Coimbatore North stations in ED - CBE - PTJ section.	Yes	Yes	No			GAD approved on 16/09/2010

SOUTHERN RAILWAY - PROGRESS REPORT FOR THE MONTH OF May - 2011											
S. No	Type of work	YEAR OF SANCTION	PB 11-12/LAW 10-11 No	STATE	NAME OF WORK INDICATING CONNECTING ROAD AND IN BETWEEN STATIONS	GAD APPROVED BY RAILWAY.	ESTIMATE	TENDER AWARDED	Progress of Bridge Proper (%)	Progress of Approaches (%)	Reason for delay
53	aw	98-99	5	TN	MAS Division - Proposed 1 x 4 m RCC Box Subway in lieu of LC No.27 ( Radha Nager) @ Km 25/3-4 in between Pallavaram - Chrompet stations MSB - TBM section.	Yes	No	Yes	30		Thrust bed completed. Size - 8.3 x 3.6m Length = 37m. Boxes are in five segments. Boxes of sizes 5.75m,10m,6m pushed. casting of box of 8m in progress and of 7.25m to be casted. Approaches - to be started.
54	CS	08-09	230	TN	MDU Division - ROB in lieu of L.C.No 29 @ km 30/8-9 in Akkarapatti - Ottanchattram stations in PTJ - DG section.	Yes	No	No			GAD approved by CBE/MAS. Estimate vetted by Finance. Countersignature of HW official is being obtained
55	CS	11-12	286	TN	Tirumalpur - Kanchipuram - Road over bridge in lieu of LC No.29 near Kanchipuram.	No	No	No			Alignment details awaited from State Government
56	CS	04-05	132	TN	MAS Division - Proposed ROB in lieu of LC No. 32A (Melpakkam) @ km. 70/44A-46A in Melpakkam Yd in AJJ - KPD section.	Yes	Yes	Yes	100	100	Work completed in Mar 2011
57	CS	06-07	165	TN	TVC Division - Proposed ROB in lieu of LC No. 32 B at km 287/600 - 700 in between Eraniel and Nagercoil stations in TVC - NCJ section.	Yes	Yes	Yes	30	30	Piling in progress in Railway portion; approaches also in progress.
58	CS	11-12	275	TN	Tambaram- Vandalur Road over bridge in lieu of LC No.32 at Perungalathur.	No	No	No			GAD sent to state govt. for concurrence on 06/05/2011
59	CS	04-05	127	TN	MAS Division - Proposed 1x30m PSC (4 lane) Box girder ROB in lieu of LC No.33 (Perungalathur) @ km B32/11-12 A in between Tambaram and Vandalur stations in MS - VM section.	Yes	No	No			GAD sent to state govt. for concurrence on 06/05/2011
60	CS	07-08	195	TN	MAS Division - Proposed ROB in lieu of LC.No.33 @ km. 44/28 - 30 between Kavarapettai - Gummdipundi stations in MAS - GDR section.	Yes	Yes	Yes	40		16 piles out of 20 completed. Permission for closure of LC obtained. Fabrication of 6 Composite Girders in progress at Red Hills. Approaches - in advanced stage of progress.
61	CS	00-01	91	TN	MAS Division - Proposed 1x21m span ( 4 lane ) PSC girder and 1x10m Sk span PSC slab ROB in lieu of L.C. No.34 (Vandalur) @ km B34/10-12 in between Perungalathur - Vandalur stations in MS - VM section.	Yes	Yes	Yes	90	100	Substructure completed for all 2 spans including well foundation for one pier. 1 x 12m non-track span - RCC trestle beam completed. 1 x 21.5m track span composite girder (10 girders). 5 fabricated and reached site and ready for launching and 5 under fabrication at Pondicherry and launching planned in June.11.
62	CS	07-08	205	TN	MAS Division - Proposed ROB in lieu of LC.No. 36 @ km. B.36/12 - 14 between Vandalur - Guduvancheri stations in MS - VM section.	Yes	Yes	No			GAD approved by CBE. Estimate sanctioned. Tenders opened and under finalization. State Government is yet to commence Approach portion.

SOUTHERN RAILWAY - PROGRESS REPORT FOR THE MONTH OF May - 2011											
S. No	Type of work	YEAR OF SANCTION	PB 11-12/LAW 10-11 No	STATE	NAME OF WORK INDICATING CONNECTING ROAD AND IN BETWEEN STATIONS	GAD APPROVED BY RAILWAY.	ESTIMATE	TENDER AWARDED	Progress of Bridge Proper (%)	Progress of Approaches (%)	Reason for delay
63	CS	06-07	177	TN	MAS Division - Proposed ROB in lieu of LC No.37 (Urappakkam) @ km 37/2A - 4 in between Vandalur - Guduvancheri stations in MS - VM section.	Yes	No	No			Revd GAD Appd on 17/06/2011
64	CS	07-08	204	TN	MAS Division - Proposed ROB in lieu of LC.No. 37 @ km. 49/4 - 6 between Gummidipundi - Elavur stations in MAS - GDR section.	Yes	Yes	Yes	40	40	All 20 piles completed and one pile cap completed. Fabrication of 6 Composite Girders in progress at Red Hills. Approaches - work in advanced stage.
65	CS	08-09	223	TN	MAS Division - Proposed ROB in lieu of LC.No. 38 @ km. 52/ 8 - 10 in between Elavur - Akkampet stations in MAS - GDR section.	Yes	Yes	No			Retender to be called.
66	CS	05-06	142	TN	MAS Division - Proposed ROB in lieu of LC No.40 (Mahendravadi) @ km.80/28 - 30 in between Mahendravadi and Sholinghur stations in AJJ - KPD section.	Yes	Yes	Yes	100	100	Work completed in Mar 2011
67	CS	06-07	182	TN	MAS Division - Proposed RUB in lieu of LC.No.40 @ km.40/ 2 - 4 in between Urappakkam and Guduvancheri stations in MS -VM section.	Yes	No	No			GAD approved by CBE. Estimate is under finance observations. Approach portion of tender called and under scrutiny
68	CS	06-07	179	TN	MAS Division - Proposed ROB in lieu of LC No.45A & 45B @ km.101/18 - 21 in between Marudhalam and Walaja Road stations in MAS - JTJ section.	Yes	Yes	Yes	75	75	9 piers completed. Well foundation completed. Casting of all 72 PSC I (9 spans of 30). Launching completed for 3 spans. Deck slab also completed for 3 spans. Further launching pending for want of cranes. Triangle portion of approaches, adjacent to track span, on both sides pending.
69	CS	06-07	156	TN	MAS Division - Proposed ROB in lieu of LC No.47 @ km.51/ 4 - 5 in between Maraimalai Nagar and Singaperumal Koil stations in MS -VM section.	Yes	No	No			GAD approved by CBE/MAS. Estimate is under finance observations. Approach portion of tender called.
70	CS	00-01	99	TN	MAS Division - Proposed 1 X 27.00m (3 lane ) Skew PSC "I" girders ROB in lieu of L.C.No.50 (Sevur) @ km 120/14-16 in between Tiruvalam and Sevur stations in MAS - JTJ section.	Yes	Yes	Yes	90	90	Substructure completed. 1 x 33m (7nos) composite girders involved; 4 fabricated at Tiruvalam; steel for balance 3 nos yet to be procured. On approaches - MAS side casting of deck slabs completed but under testing.
71	1	08-09	224	TN	Chennai Egmore - Villupuram - Limited height subways in lieu of level crossing No. 53, 113,106						
72	CS	06-07	181	TN	MAS Division - Proposed ROB in lieu of L.C.No.54 @ km 61/3 - 4 in between Chengalpattu and Thirumani stations in MS - VM section.	Yes	Yes	Yes	5	15	8 out of 24 PSC I girders cast. Work going on slow pace due to space constraint. State Govt; Approach portion also in progress.

SOUTHERN RAILWAY - PROGRESS REPORT FOR THE MONTH OF May - 2011											
S. No	Type of work	YEAR OF SANCTION	PB 11-12/LAW 10-11 No	STATE	NAME OF WORK INDICATING CONECTING ROAD AND IN BETWEEN STATIONS	GAD APPROVED BY RAILWAY.	ESTIMATE	TENDER AWARDED	Progress of Bridge Proper (%)	Progress of Approaches (%)	Reason for delay
73	CS	07-08	188	AP	MAS Division - Proposed ROB in lieu of LC.No. 58 @ km. 111/10 -12 between Puttur - Taduku stations in AJJ - RU section.	Yes	Yes	Yes	100	75	Railway portion of work completed. Approaches are in progress.
74	CS	11-12	278	TN	Chengalpet & Ottivakkam.Stn. : Road over bridge in lieu of LC No.59 near Ottivakkam.	No	No	No			Alignment details awaited from State Government
75	CS	08-09	245	TN	MAS Division - Proposed ROB in lieu of LC.No. 63 @ km. 150/22 - 24 in between Kavanur - Gudiyatham stations in MAS - JTJ section.	Yes	Yes	Yes			Agency fixed for Railway portion.
76	CS	11-12	289	TN	Padalam & Karunguzhi - Road over bridge in lieu of LC No.64 near Karunguzhi.	No	No	No			Alignment details awaited from State Government
77	CS	07-08	219	TN	MAS Division - Proposed ROB in lieu of LC.No. 66 @ km. 158/26 - 28 between Vellore - Melalathur stations in MAS - JTJ section.	Yes	Yes	Yes			Revised GAD approved for RUB where as work is sanctioned for ROB. Agency has been fixed.
78	CS	07-08	211	TN	MAS Division - Proposed ROB in lieu of LC.No. 69 @ km. B84/44 - B85/2 between Madurantakam - Pakkam stations in MS - VM section.	Yes	Yes	Yes	10	40	Work awarded for Railway portion. Road diversion permitted late. LC shifting work started now.For approaches, work in progress.
79	CS	07-08	218	TN	MAS Division - Proposed ROB in lieu of LC.No. 69 @ km. 163/15 - 17 in Valathur yard in MAS - JTJ section.	Yes	Yes	Yes			GAD approved on 29/10/2009
80	CS	11-12	292	TN	Melpatti -Valathoor - Road over bridge in lieu of LC No.70 near Valathoor.	No	No	No			Alignment details awaited from State Government
81	CS	11-12	279	TN	Pakkam - Acharapakkam - Road over bridge in lieu of LC No.75 near Acharapakkam station.	No	No	No			Alignment details awaited from State Government
82	CS	11-12	269	TN	MAS Division - Road over bridge in lieu of LC No.78 @ Km. 186/12-14 in between Ambur - Vinnamangalam stations in in Arakkonam - Jolarpettai section	No	No	No			Alignment details awaited from State Government
83	CS	11-12	270	TN	MAS Division - Road over bridge in lieu of LC No.80 @ Km.195/28-30 in between Vinnamangalam-Vaniyambadi stations in Arakkonam - Jolarpettai section	No	No	No			Alignment details awaited from State Government
84	CS	07-08	191	TN	MAS Division - Proposed ROB in lieu of LC.No. 81 @ km. 197/36 - 198/2 in Vaniyambadi yard station in MAS - JTJ section.	Yes	No	No			GAD approved by CBE/MAS. Estimate under preparation.



SOUTHERN RAILWAY - PROGRESS REPORT FOR THE MONTH OF May - 2011											
S. No	Type of work	YEAR OF SANCTION	PB 11-12/LAW 10-11 No	STATE	NAME OF WORK INDICATING CONNECTING ROAD AND IN BETWEEN STATIONS	GAD APPROVED BY RAILWAY.	ESTIMATE	TENDER AWARDED	Progress of Bridge Proper (%)	Progress of Approaches (%)	Reason for delay
85	CS	08-09	244	TN	MAS Division - Proposed ROB in lieu of LC.No. 82 @ km. 198/34 -36 in between Vaniyambadi - Kettandapatti stations in MAS - JTJ section.	Yes	Yes	Yes			Agency fixed for Railway portion.
86	CS	08-09	243	TN	MAS Division - Proposed ROB in lieu of LC.No. 86 @ km. 211/4 - 6 in between Kettandapatti - Jolarpettai stations in MAS - JTJ section.	Yes	Yes	Yes			Agency fixed for Railway portion.
87	CS	06-07	168	TN	TPJ Division - Proposed ROB in lieu of existing LC No.87 ( Palakkarai) at km.0/6 - 7 in between TPJ - TPGY stations in TPJ - TJ Section.	No	No	No			State Govt wanted to drop the work
88	CS	06-07	173	TN	SA Division - Proposed ROB in lieu of L.C. No 88 @ km. 217/8 - 10 in between Jolarpettai - Tirupatthur stations in JTJ - SA section.	Yes	Yes	Yes	100	80	Track portion completed and on completion of approaches patch work to be done. Highways:- retaining wall pending.
89	CS	11-12	280	TN	Chennai Beach - Villipuram section: Road over bridge in lieu of LC No.88 in Olakur yard.	No	No	No			Alignment details awaited from State Government
90	CS	08-09	242	TN	SA Division - Proposed ROB in lieu of L.C. No 89 @ km. 218/32 - 219/2 in between Jolarpettai - Tirupatthur stations in JTJ - SA section.	Yes	Yes	Yes	5		Substructure held due to electrical pole. 5 out of 7 composite girders fabricated. Agency to fixed for approaches.
91	CS	06-07	178	TN	MAS Division - Proposed ROB in lieu of L.C.No.92 @ km 121/10 - 11 in between Panchalam and Tindivanam stations in MS - VM section.	Yes	Yes	Yes	70	80	Open foundation and sub structure completed. Composite girders - 1 x 30m. Fabrication of all 6 girders completed. CRS sanction for launching arrangements received. Launching planned in June 11. Approaches - progressing in advanced stage.
92	CS	07-08	216	TN	MAS Division - ROB in lieu of L.C.No 93 at km 124/2 - 3 in between Olakur - Tindivanam stations in MS - VM section.	Yes	Yes	Yes			Agency fixed. Railway portion work yet to be started
93	CS	07-08	212	TN	MAS Division - ROB in lieu of L.C.No 94 at km 124/19 - 125/1 in between Olakur - Tindivanam stations in MS - VM section.	Yes	No	No			GAD approved for RUB where as work is sanctioned for ROB. Estimate vetted. State Government proposed to drop this work.
94	CS	06-07	180	TN	MDU Division - Proposed 1x23.00m "I" girder ROB in lieu of L.C. No.95 @ km 92/16 - 17 in between Udumalaipttai and Gomangalam stations in CBE - DG section.	Yes	Yes	Yes	65		Substructure completed in Railway portion. Fabrication of composite girder in progress. Approach not yet started.
95	CS	08-09	231	TN	SA Division - Proposed ROB in lieu of L.C. No 96 @ km. 243/20 - 22 in between Kagankarai - Samalpatti stations in JTJ - SA section.	Yes	No	No			GAD approved by CBE/MAS.

SOUTHERN RAILWAY - PROGRESS REPORT FOR THE MONTH OF May - 2011											
S. No	Type of work	YEAR OF SANCTION	PB 11-12/LAW 10-11 No	STATE	NAME OF WORK INDICATING CONECTING ROAD AND IN BETWEEN STATIONS	GAD APPROVED BY RAILWAY.	ESTIMATE	TENDER AWARDED	Progress of Bridge Proper (%)	Progress of Approaches (%)	Reason for delay
96	CS	08-09	241	TN	SA Division - Proposed ROB in lieu of L.C. No 98 @ km. 247/17 - 19 in between Samalpatti - Dasampatti stations in JTJ - SA section.	Yes	YES	No			GAD approved for RUB where as work is sanctioned for ROB. Estimate sanctioned. Tenders opened & under finalization
97	CS	11-12	281	TN	Chennai Beach - Villipuram section : Road over bridge in lieu of LC No.102 in Mailam Yard.	No	No	No			Alignment details awaited from State Government
98	CS	06-07	159	TN	SA Division - Proposed ROB in lieu of LC.No.105 at km 288/ 8 - 10 in between Buddireddipatti - Bommidi in JTJ - SA section.	Yes	Yes	Yes	100	40	Railway portion completed. Land acquisition pending on one side of approaches.
99	CS	11-12	282	TN	Perani - Mundiampakkam - Road over bridge in lieu of LC No.111 near Vikaravandi.	No	No	No			Alignment details awaited from State Government
100	CS	07-08	221	TN	SA Division - Proposed ROB in lieu of LC.No. 113 @ km. 332/8 - 10 between Magnasite Jn - Salem yard stations in JTJ - SA section.	No	No	No			GAD approved on 06/05/2011
101	CS	06-07	161	TN	MDU Division - Proposed 1x32.50m Box girder ROB in lieu of L.C. No118 @ km 120/7 - 8 in between Gomangalam and pollachi PTJ - DG section.	Yes	Yes	Yes	100	50	Track portion completed and on completion of approaches patch work to be done.
102	CS	11-12	288	TN	Melappaliyam - Sengulam -Road over bridge in lieu of LC No.118 near Sengulam.	No	No	No			Alignment details awaited from State Government
103	CS	10-11	255	TN	SA Division - Proposed 1X30 m PSC box girder ROB in lieu of L.C. No124 @ km 394/10 - 11 in between Thottipalayam - Erode stations in ED -IGU section.	No	No	No			Revd Feasibility Report called for from divn on 14/06/2011
104	CS	11-12	277	TN	Vellore Yard - Road over bridge in lieu of LC No.126 and Vellore cant - Katpadi - RUB in lieu of LC No.127-M.	No	No	No			Alignment details awaited from State Government
105	CS	08-09	240	TN	MAS Division - Proposed ROB in lieu of LC.No. 128 @ km. 151/12 - 13 in between Vellore - Katpadi stations in VM - KPD section.	Yes	No	No			GAD approved by CBE/MAS. Estimate under process of sanction. Tenders opened & under finalization
106	CS	07-08	185	TN	SA Division - Proposed ROB in lieu of LC.No. 130 (Kulipalayam) @ km. 435/12-14 between Uthukuli - Thirupur stations in ED - CBE - PTJ section.	Yes	Yes	Yes	25	25	OHE mast to be shifted; foundation not started.
107	CS	10-11	261	TN	SA Division - Proposed ROB in lieu of LC.No. 131 @ km. 438/4 - 6 between Uthukuli - Thirupur stations in ED - CBE - PTJ section.	No	No	No			Feasibility Report Called for from Division on 16/03/2011

SOUTHERN RAILWAY - PROGRESS REPORT FOR THE MONTH OF May - 2011											
S. No	Type of work	YEAR OF SANCTION	PB 11-12/LAW 10-11 No	STATE	NAME OF WORK INDICATING CONECTING ROAD AND IN BETWEEN STATIONS	GAD APPROVED BY RAILWAY.	ESTIMATE	TENDER AWARDED	Progress of Bridge Proper (%)	Progress of Approaches (%)	Reason for delay
108	CS	07-08	200	TN	SA Division - Proposed ROB in lieu of LC.No. 132 (SRC Mill Gate) @ km. 440/26 - 28 between Uthukuli - Thirupur stations in ED - CBE - PTJ section.	Yes	Yes	No			GAD approved by CBE. Estimate vetted. Tenders opened and discharged . Alignment shifted. Tenders opened & under finalization
109	CS	07-08	192	TN	SA Division - Proposed ROB in lieu of LC.No. 133 (Kongu Nagar Gate )@ km. 441/10 -12 between Uthukuli - Thirupur stations in ED - CBE - PTJ section.	Yes	Yes	Yes	20		Size of RUB: 8 x 5m, Length - 48m. Casting of box - 6.35 in progress. Casting of 6 x 7.00m to be cast. Pedestrian path:- 3 x 2.75 m Box. Length 20m; Shifting of municipal water pipe line involved. Collector's intervention requested. Casting yet to be started. Thrust Bed completed. Box casting commenced. Highways yet to start.
110	CS	07-08	190	TN	SA Division - Proposed ROB in lieu of LC.No. 134 @ km. 450/13 - 15 in Vanjipalayam Yard in ED - CBE - PTJ section.	Yes	Yes	Yes			Agency fixed for Railway portion.
111	CS	08-09	229	TN	MDU Division - Proposed ROB in lieu of LC.No. 134 @ km. 134/10 -11 between Pollachi - Kinattukkadavu in POY - PTJ section.	No	no	No			GAD sent to State Government for concurrence 21.06.10
112	CS	06-07	169	TN	TPJ Division - Proposed ROB in lieu of LC No. 135 @ km 182/000 -100 in between Serndanur - Panruti in VM- MV Main line section.	No	No	No			GAD sent to State Government for concurrence 16.06.08
113	CS	04-05	128	TN	SA Division - Proposed ROB in lieu of LC No. 139 (Somanur) @ km 459/30-32 in Somanur yard in ED - CBE - PTJ section.	Yes	Yes	Yes	50	20	Substructure: Open foundation completed upto Treslte. 4 Compoite girders completed out of 7 at Podanur and reached the site and metalizing completed. Launching in July 11. For approaches work in progress. Approaches - Work in progress except for 2 spans where land acquisition is pending.
114	CS	06-07	160	TN	SA Division - Proposed ROB in lieu of LC No.143 (Sulur Road yard) @ km 468/18 - 20 in Sulur yard ED - CBE - PTJ section.	Yes	Yes	Yes	30	30	Work in progress both in Railway portion and approaches.
115	CS	06-07	166	TN	SA Division - Proposed ROB in lieu of LC No.144 (Irugur yard) @ km 475/22 - 24 in ED - CBE - PTJ section.	Yes	Yes	Yes			Agency fixed for railway portion.
116	CS	07-08	184	TN	SA Division - Proposed ROB in lieu of LC.No. 146 (Vellalore Gate) @ km. 479/22-24 between Irugur - Podanur stations in ED - CBE - PTJ section.	Yes	Yes	Yes			Agency fixed for Railway portion.

SOUTHERN RAILWAY - PROGRESS REPORT FOR THE MONTH OF May - 2011											
S. No	Type of work	YEAR OF SANCTION	PB 11-12/LAW 10-11 No	STATE	NAME OF WORK INDICATING CONECTING ROAD AND IN BETWEEN STATIONS	GAD APPROVED BY RAILWAY.	ESTIMATE	TENDER AWARDED	Progress of Bridge Proper (%)	Progress of Approaches (%)	Reason for delay
117	CS	08-09	228	TN	PGT Division - Proposed ROB in lieu of LC.No. 150 @ km. 488/30-489/2 between Podanur - Madukkarai stations in CBE - SRR section.	Yes	Yes	Yes	50	10	Substructure completed and composite girder fabrication to be started. Approach work started and part of land acquisition is pending.
118	CS	07-08	213	TN	PGT Division - Proposed ROB in lieu of LC.No. 151 (Sundarapuram) @ km. 490/10-12 between Podanur - Madukkarai stations in CBE - SRR section.	Yes	Yes	Yes	50	60	Trestle beam is completed on one side and under progress on other side. 4 Composite girders fabrication & metalisation completed and reached the site. 3 Composite girder under fabrication and will reach site in June 11. Launching by June and deck slab by July.
119	CS	07-08	202	TN	TPJ Division - Proposed ROB in lieu of LC.No. 156 @ km. 198/8-9 between Ulundurpet - Puvanur stations in VM - TPJ section.	Yes	Yes	Yes	10	30	RP1 - Raft completed and raising of columns in progress. RP2 - Raft foundation just started
120	CS	11-12	296	TN	Podanur - Pollachi -Road over bridge in lieu of LC No.162 near Podanur.	No	No	No			Alignment details awaited from State Government
121	CS	06-07	174	TN	TPJ Division - Proposed ROB in lieu of LC No.166 A @ Km.211/4 - 5 in between Cuddalore port and Capper Quarry stations in VM - TPJ main line section. ( Cudalore Town Municipality Road).	Yes	Yes	Yes	15	15	Agency fixed for Railway portion. Work started in approaches.
122	CS	07-08	214	TN	TPJ Division - Proposed ROB in lieu of LC No.168 @ Km.215/9 - 216/0 in between Pavanur - Vridhachalam stations in VM - TPJ section.	Yes	Yes	Yes			GAD approved by CBE. Agency fixed for Railway portion.
123	CS	06-07	162	TN	TPJ Division - Proposed 1 x 20m PSC Box girder ROB in lieu of LC No.170 @ Km.218/700 - 800 in between Vridhachalam - Talanallur stations in VM - TPJ section. ( Cudalore Town Municipality Road).	Yes	Yes	Yes	30	55	2 x 21m - PSC I Girders -two trestle beams ready. Pile load in progress in 3rd location. 16 x 2 = 32 - Highwayspans in advance stage of progress.
124	CS	07-08	220	TN	TPJ Division - Proposed ROB in lieu of LC No.181 @ Km.236/100-200 in between Pennadam - Mathur stations in VM - TPJ section.	Yes	Yes	Yes	20	40	1 span CG ; 1 trestle beam ready. Pile load in progress on 2nd location. Contractor yet to start fabrication of girders. Highways - works are in progress.
125	CS	11-12	290	TN	Ayodhyapattanam -Salem Town -Road over bridge in lieu of LC No.183 near Salem Town.	No	No	No			Alignment details awaited from State Government
126	CS	11-12	287	TN	Salem Market - Salem Town - Road over bridge in lieu of LC No.184 & Limited use subway in lieu of LC No.185 near SalemTown.	No	No	No			Alignment details awaited from State Government

SOUTHERN RAILWAY - PROGRESS REPORT FOR THE MONTH OF May - 2011											
S. No	Type of work	YEAR OF SANCTION	PB 11-12/LAW 10-11 No	STATE	NAME OF WORK INDICATING CONECTING ROAD AND IN BETWEEN STATIONS	GAD APPROVED BY RAILWAY.	ESTIMATE	TENDER AWARDED	Progress of Bridge Proper (%)	Progress of Approaches (%)	Reason for delay
127	CS	11-12	291	TN	Salem Market -Salem Jn. - Road over bridge in lieu of LC No.187 near Salem Junction.	No	No	No			Alignment details awaited from State Government
128	CS	08-09	222	TN	TPJ Division - Proposed ROB in lieu of LC No.201 @ Km.270/0-100 in between Ariyalur - Sillakudi stations in VM - TPJ (Chord line) section.	No	No	No			Alignment details awaited from State Government
129	CS	07-08	215	TN	TPJ Division - Proposed ROB in lieu of LC No. 206 @ Km.284/9 - 285/0 in between Sillakudi - Kallagam stations in VM - TPJ section.	No	No	No			Alignment details awaited from State Government
130	CS	00-01	93	TN	TPJ Division - Proposed ROB in lieu of L.C. No. 216 (Sirkazhi) @ km 262/600 in between Kollidam and Sirkazhi stations in VM - MV (Tanjavur) section.	Yes	Yes	Yes	100		GAD sent to State Government for concurrence o0n 21.9.06
131	CS	07-08	194	TN	TPJ Division - ROB in lieu of L.C.No 228 at km 313/2 -3 in between Kattur - Lalgudi stations in VM - TPJ section.	Yes	Yes	Yes	5	10	Ty. LC for diversion completed and commissioned. 4 piles out of 12 completed. Work in progress at approaches.
132	CS	07-08	189	TN	TPJ Division - ROB in lieu of L.C.No 248 at km 313/2 -3 in between Srirangam - Tiruchchirappalli Town stations in VM - TPJ section.	Yes	Yes	Yes	20	60	TWAD board water pipe line and drainage pipeline to be shifted. On completion of shifting of pipelines, piling works will be started. 50% of casting of pre-cast RCC Box for LUS is completed. Shifting of Gate lodge in progress. Work in progress for approaches.
133	CS	07-08	217	TN	MDU Division - proposed 1x17.00m SK "I" girder ROB in lieu of L.C.No 279 at km 375/800 -900 in between Samudram - Manapparai stations in TPJ - DG section.	Yes	Yes	Yes	10	20	Substructure 50% completed.
134	CS	08-09	238	TN	MDU Division - ROB in lieu of L.C.No 281 at km 377/100 - 200 in between Manapparai - Chettipatti stations in TPJ - DG section.	Yes	Yes	No		10	GAD approved on 24/06/2011
135	CS	10-11	253	KK	PGT Division - Proposed 1 X 30 m PSC Box girder ROB in lieu of LC No. 293A @ km.882/800 - 900 in between Ullal - Mangalore in SRR - MAQ section.	No	No	No			Alignment details awaited from State Government
136	CS	08-09	239	TN	TPJ Division - Proposed ROB in lieu of LC No.302 @ Km.351/10-11 in between Titte - Thanjavur stations in TPJ - TJ - KMU - MV section.	Yes	No	No			GAD approved on 27/04/2011
137	CS	00-01	92	TN	TPJ Division - Proposed 3x25m PSC I Girder ( 3lane) ROB in lieu of L. C. No. 303 ( Titte) @ km 353/1-2 in between Titte and Thanjavur stations in MV-TJ section.	Yes	Yes	Yes	95	95	All 18 girders completed. Launching to be done.

SOUTHERN RAILWAY - PROGRESS REPORT FOR THE MONTH OF May - 2011											
S. No	Type of work	YEAR OF SANCTION	PB 11-12/LAW 10-11 No	STATE	NAME OF WORK INDICATING CONECTING ROAD AND IN BETWEEN STATIONS	GAD APPROVED BY RAILWAY.	ESTIMATE	TENDER AWARDED	Progress of Bridge Proper (%)	Progress of Approaches (%)	Reason for delay
138	CS	07-08	198	TN	TPJ Division - ROB in lieu of L.C.No 304 at km 354/8 -9 in Thanjavur yard in TPJ - MV section.	Yes	Yes	No			GAD approved for RUB. Estimate sanctioned. Tenders under finalisation.
139	CS	08-09	237	TN	MDU Division - ROB in lieu of L.C.No 308 at km 431/0 - 100 in between Tamarapadi - Dindigul stations in TPJ - DG section.	No	No	No			Rly Bd has been requested to delete the work.
140	CS	11-12	283	TN	Tamarapadi - Dindigul -Road Over Bridge in lieu of LC (No.308) ,Eriodu -Dindigul -LC (No.27) ,Dindigul - Akaraipatti LC (No.2).	No	No	No			Alignment details awaited from State Government
141	CS	06-07	167	TN	TPJ Division - Proposed ROB in lieu of L.C. No.309 @ km 372/7-8 in between Budalur and Solamgampatti stations in TPJ - TJ - KMU section.	Yes	Yes	Yes	50	50	Concreting completed for all 24 piles. Three pile caps completed. Raising of column in progress. Approaches works are in progress.
142	CS	10 - 11	262	TN	MDU Division - RUB in lieu of L.C. No 309 @ km 431/900 432/0 in between (Dindugal yard)Tiruchchirappalli - Dindugal stations in TPJ - DG section.	No	No	No			Feasibility report called for from division on 22/06/11
143	DP	08-09	1	TN	TPJ Division - TRSP Project - Proposed construction of ROB of clear span 1 x 21.00m PSC "I" Girder of bye pass extension at km.313/300-400 between Kumbakonam and Tirunageshwaram stations in MV - TJ section.	Yes	Yes	Yes	10		Agency fixed and work just started.
144	CS	08-09	232	TN	MDU Division - Proposed ROB in lieu of LC No.325 @ Km.406/13-14 in between Tiruchchirappalli - Kumaramangalam stations in TPJ - PDKT - KKDI section.	Yes	Yes	Yes	10	35	Agency fixed for Railway portion. Diversion of approach road via LC No.326 completed.
145	CS	00-01	101	TN	MDU Division - Proposed 1 x 35 m ( 3lane) PSC Box girder ROB in lieu of L.C. No 363 (Sellur) @ km 493/4-5 in between Kudal Nagar and Madurai stations in DG - MDU section. ( BCC Road (SH) at Km 438/6).	Yes	Yes	Yes	100	100	Commissioned on 22/01/2011.
146	CS	06-07	172	TN	MDU Division - Proposed 1x36.00m SK girder ROB in lieu of L.C. No 366 @ km 496/16 - 497/1 in between Tiruparankundram and Madurai stations in MDU - VPT section.	Yes	Yes	Yes	50		Substructure completed. Composite girder ready and to be launched. Limited Use Subway completed. Tenders not yet called for approaches.
147	CS	07-08	206	TN	MDU Division - Proposed ROB in lieu of L.C.No 370 at km 500/300 -400 1x20203 SQ (27000 (SK) cear span with composite girder in Madurai - Tiruparankundram stations in MDU - VPT section.	Yes	No	No			Estimate is under vetting. Tenders under finalizations for approaches.

SOUTHERN RAILWAY - PROGRESS REPORT FOR THE MONTH OF May - 2011											
S. No	Type of work	YEAR OF SANCTION	PB 11-12/LAW 10-11 No	STATE	NAME OF WORK INDICATING CONNECTING ROAD AND IN BETWEEN STATIONS	GAD APPROVED BY RAILWAY.	ESTIMATE	TENDER AWARDED	Progress of Bridge Proper (%)	Progress of Approaches (%)	Reason for delay
148	CS	08-09	235	TN	MDU Division - ROB in lieu of L.C.No 371 at km 501/400 -500 in Madurai - Tiruparakundram stations in MDU - VPT section.	Yes	Yes	Yes			Agency fixed for track portion.
149	CS	09-10	248	TN	TPJ Division - Srirangam-Tiruchchirappalli Town - 4 lane ROB in lieu of 2 lane bridge No.380-A @ km.329/700 - 800 main line	No	No	No			GAD sent to State Government for concurrence 14/06/2011
150	CS	08-09	234	TN	MDU Division - ROB in lieu of L.C.No 403 at km 538/500 - 600 in Virudhunagar - Tulukkappatti stations in VPT - MEJ section.	Yes	No	No			GAD approved by CBE/MAS.
151	CS	00-01	90	TN	MDU Division - Proposed ROB in lieu of L.C.No.439 ( Kovilpatti) @ km.587/400 - 500 in between Kovilpatti and Kumarapuram stations in VPT - MEJ section.	Yes	Yes	Yes			Agency fixed for Railway portion.
152	CS	11-12	295	TN	Sivagangai - Melakonnakulam-Road over bridge in lieu of LC No.441 near Sivagangai.	No	No	No			Alignment details awaited from State Government
153	DP	10 - 11	10	TN	SA Division - ROB at Km. 445/19-21 between Tiruppur and Vanjpalayam stations in Erode - Irugur section (Chikkana College)	Yes					Estimate vetted and sent to CE/Highways for acceptance and payment. State government is not given clearance due to land acquisition. No LC is involved.
154	CS	11-12	284	TN	Sudiyur - Paramakudi - Road over bridge in lieu of LC No.468 near Paramakudi.	No	No	No			Alignment details awaited from State Government
155	CS	11-12	285	TN	Sudiyur - Paramakudi - Road over bridge in lieu of LC No.473 near Paramakudi.	No	No	No			Alignment details awaited from State Government
156	CS	07-08	207	TN	MDU Division - ROB in lieu of L.C.No 486 & 487 at km 652/700 - 800 -653/5-6 in Milavittan - Tuticorin stations in MEJ - TN section.	No	No	No			GAD Appd on 17/06/2011
157	CS	06-07	171	TN	MDU Division - Proposed ROB in lieu of LC No 502 @ km 660/ 8 - 9 in between Tenkasi and Sengottai stations in VPT - TSI section.	Yes	Yes	Yes	40	40	Substructure completed. Bow string yet to be started. LUS also in progress. Approaches in progress.
158	DP	08-09	2	TN	MDU Division - TNRSP Project - MNM- RMM section proposed ROB 3 x 15m PSC "I" Girder at Km 618/13-14 between Ramanathapuram and Uchippuli stations .	Yes	Yes	Yes	50	50	Sub structure work completed. All superstructure girders cast. Approaches are in progress.
159	CS	04-05	129	PDY	TPJ Division - Proposed ROB in lieu of LC No.39 (PDY) @ km.31/7-8 in between Chinna - Babu samudram and Pondicherry in VM-PDY section.	No	No	No			GAD approved on 31/03/2011

SOUTHERN RAILWAY - PROGRESS REPORT FOR THE MONTH OF May - 2011											
S. No	Type of work	YEAR OF SANCTION	PB 11-12/LAW 10-11 No	STATE	NAME OF WORK INDICATING CONECTING ROAD AND IN BETWEEN STATIONS	GAD APPROVED BY RAILWAY.	ESTIMATE	TENDER AWARDED	Progress of Bridge Proper (%)	Progress of Approaches (%)	Reason for delay
160	CS	04-05	130	PDY	TPJ Division - Proposed ROB in lieu of LC No.43A (PDY) @ km. 34/12-13 in between Chinna - Babu samudram Pondicherry stations in VM-PDY section.	No	No	No			GAD sent to State Government for concurrence on 6.7.04
161	CS	04-05	131	PDY	TPJ Division - Proposed ROB in lieu of LC No.47 (PDY) @ km. 37/13-14 in between Chinna - Babu samudram and Pondicherry stations in VM-PDY section.	No	No	No			GAD sent to State Government for concurrence on 9.8.05
162	CS	00-01	96	KL	TVC Division - Proposed 1 x 35 m PSC Box girder ROB in lieu of L.C. No.2 ( Ponnurunni ) @ km. 3/900 - 4/0 in between Ernakulam and Tripunittra stations in ERS - KTYM - QLN section.	Yes	No	No			Estimate submitted for Accounts. Finance observations to be replied. Land acquisition to be done by RBDCK.
163	CS	06-07	151	KL	TVC Division - Proposed ROB in lieu of L.C. No.2 (Nemom) @ km 221/400 - 500 in between Nemom and Trivandrum central stations in TVC - NCJ section.	No	No	No			GAD sent to State Government for concurrence on 1.12.05
164	CS	05-06	145	KL	TVC Division - Proposed 1 x 30m PSC Box girder & 2 X 11.812m span PSC slab ROB in lieu of LC No 6 @ km 8/100 - 200 (Mullorkkara) in between Vallattol Nagar and Wadakancheri stations in SRR - CHTS section.	Yes	No	No			Structural drawings issued. Estimate under process. Land acquisition to be done.
165	CS	05-06	147	KL	TVC Division - Proposed PSC Box girder ROB in lieu of LC. No. 7 @ km.13/800 - 900 in between Vallattol Nagar and Wadakancheri stations in SRR - CHTS section.	No	No	No			GAD sent to State Government for concurrence on 21.10.05
166	DP	03-04	3	KL	TVC Division - Proposed 1x16.250m sq (21.976 sk) Construction of ROB in lieu of LC No. 9 @ Km.15/300 - 400 (Kattilangadi ) in between Vallattol and Wadakancheri in SRR - CHTS section.	Yes	Yes	Yes	75	75	Substructure work completed and super structure work just started in track portion. Approaches work in progress.
167	CS	02-03	117	KL	TVC Division - Proposed 1 x 30 m PSC Box girder ROB in lieu of LC No. 14 @ km 23/300 - 400 in between Punnunnam - Mulankunnathukavu stations in SRR - CHTS section.	Yes	Yes	Yes	10	40	4 out of 8 piles completed. Approaches also in progress.
168	AW	11-12	265	KL	PGT Division - Rebuilding of ROB - 7 nos. (Br No.18,65,72,120,127,144,156) in Palghat - Pollachi section	No	No	No			



SOUTHERN RAILWAY - PROGRESS REPORT FOR THE MONTH OF May - 2011											
S. No	Type of work	YEAR OF SANCTION	PB 11-12/LAW 10-11 No	STATE	NAME OF WORK INDICATING CONECTING ROAD AND IN BETWEEN STATIONS	GAD APPROVED BY RAILWAY.	ESTIMATE	TENDER AWARDED	Progress of Bridge Proper (%)	Progress of Approaches (%)	Reason for delay
169	CS	02-03	118	KL	TVC Division - Proposed 1 x 25 m PSC I Beam & slab ROB in lieu of LC No. 19 (Karukutty) @ km.30/800 - 900 in between Punkunnam - Trichur in SRR - CHTS section.	Yes	No	No			Work could not be taken up for want of land acquisition by CE/Highways. Estimate for road portion to be submitted by state government.
170	1	11-12	268	KL	Ollur Yard - Limited use subway in lieu of level crossing No.25 (Traffic Gate)	No	No				
171	CS	05-06	146	KL	TVC Division - Proposed PSC Box girder ROB in lieu of LC.No. 28 @ km 46/600 - 700 in between Pudukad and Irinjalakuda stations in SRR - CHTS section.	No	No	No			GAD sent to State Government for concurrence on 08.6.05
172	CS	10-11	252	KL	TVC Division - Proposed 1x30m PSC Box girder span type - ROB in lieu of LC. No.30 (Ettumanur) @ km.52/10 - 11 in between Ettumanur - Kottayam stations in ERS - KYJ section.	No	No	No			Alignment details awaited from State Government
173	CS	02-03	111	KL	TVC Division - Proposed 1x21m span PSC girder deck ROB in lieu of LC No. 31 ( Nandikara) at km 49/2-3 in Irinjaloguda - Pudukkad station in SRR - CHTS section.	Yes	Yes	No			Work could not be taken up for want of land acquisition by CE/National highways. Structural drawing to be issued.
174	CS	05-06	134	KL	TVC Division - Proposed 1x30m PSC Box girder span type - ROB in lieu of LC. No.33 (Ettumanur) @ km.51/600 - 700 in between Ettumanur - Kottayam stations in ERS - TVC section.	Yes	No	No			Estimate under process. Sub structure and super structure drawings issued. Land acquisition pending. Tenders are called under finalization. Approved estimate to be received from State Government.
175	CS	05-06	140	KL	TVC Division - Proposed 1X30m PSC Box girder ROB in lieu of LC No.36 @ km.63/900 - 61/000 in between Kottayam and Chingavanam stations in ERS - QLN section.	Yes	No	No			Estimate under process. Tender will be called shortly. Substructure drawing awaiting. Approach estimate is yet to be received from State Govt. Land acquisition to be done.
176	CS	02-03	107	KL	TVC Division - Proposed 1 X 25m PSC Box girder ROB in lieu of LC No. 45 ( Aloor) at Km 58/100 - 200 in between Irinjalakuda and Chalakudi stations in SRR - CHTS Section.	Yes	Yes	No			Estimate sanctioned. Work could not be taken up for want of land acquisition by CE/Highways. Tender schedule under preparation.
177	CS	02-03	109	KL	TVC Division - Proposed 1 x 20m & 2 X 15m ROB in lieu of LC No.46 ( Vellanchira) at Km.60/900 - 61/000 in between Irinjallakuda and Chalakudi stations in SRR - CHTS section.	Yes	Yes	No			Work could not be taken up for want of land acquisition by CE/Highways. Estimate sanctioned.

SOUTHERN RAILWAY - PROGRESS REPORT FOR THE MONTH OF May - 2011											
S. No	Type of work	YEAR OF SANCTION	PB 11-12/LAW 10-11 No	STATE	NAME OF WORK INDICATING CONECTING ROAD AND IN BETWEEN STATIONS	GAD APPROVED BY RAILWAY.	ESTIMATE	TENDER AWARDED	Progress of Bridge Proper (%)	Progress of Approaches (%)	Reason for delay
178	CS	01-02	104	KL	PGT Division - Proposed 1x45m span bowstring bridge and 3x15m span and 1x17.6 m span 1x12.6m span PSC deck ROB in lieu of LC No 49 ( Sultanpet) @ Km 53/10-11 in between Pudunagaram and Palghat Town in CBE - SRR section.	Yes	Yes	Yes	50	50	Substructure work completed and super structure work started by RBDCK. Approach work also in progress by RBDCK.
179	CS	05-06	141	KL	TVC Division - Proposed RUB in lieu of LC No.50 ( Karukkutty) @ km 64/200 - 300 in between Chalakkudy - Karukutty stations in SRR - CHTS section.	Yes	Yes	Yes	10		Agency is fixed for Railway portion and work just started.
180	CS	02-03	105	KL	PGT Division - Proposed 1 x 30m PSC Box girder ROB in lieu of LC No 52 @ km 56/4-5 (Common wealth)Palakkad - Palakkad Town in CBE - SRR section.	No	No	No			Alignment details awaited from State Government
181	CS	01-02	108	KL	TVC Division - Proposed 1x30m PSC box girder ROB in lieu of LC No. 52 ( Divine nagar) at KM. 65/600 - 700 in between Chalakkudy - Karukutty stations in SRR - CHTS section.	Yes	Yes	No			Estimate sanctioned. Work could not be taken up for want of land acquisition by CE/Highways.
182	CS	00-01	98	KL	TVC Division - Proposed 1x39m bowstring girder ROB in lieu of L.C.No.54 ( Korattiangadi ) @ Km 67/900 - 68 / 0 in between Chalakkudy - Karukutty stations in SRR - CHTS section.	Yes	Yes	Yes	10	60	8 out of 18 piles completed. Approach portion work is in progress. 2 spans out of 6 completed. Entire work is being done by RBDCK.
183	DP	09-10	8	KL	TVC Division - Proposed ROB on New bye pass @ km.57/800-900 in between Punnapra and Alleppey stations in ERS - ALLP - KYJ section. (New bye pass)	Yes	No	No			GAD approved Estimate vetted. Amount to be deposited by State Govt. Approx. cost advised on 08.09.09. Land to be acquired.
184	CS	02-03	115	KL	TVC Division - Proposed 1 x 37.6m Bow string girder ROB in lieu of LC No. 59 at km 74/600-700 (Kaduvetty Road) in between Karukutty and Angamaly stations in SRR - CHTS section.	Yes	Yes	No			Estimate sanctioned. Land available. Tender opened under finalisation.
185	CS	11-12	267	KL	TVC Division - sub way in lieu of LC No.61 @ Km.78/100-200 in Angamali for Kaladi yard in Shoranur in Emakulam section.	No	No	No			
186	DP	09-10	4	KL	TVC Division - Proposed ROB in lieu of LC.No.63 @ km.55/200-300 in between Mararikulam - Alleppey stations in ERS -ALLP - KYJ section.	Yes	No	No			GAD approved Estimate vetted.. Amount to be deposited by State Govt. Approx. cost advised on 08.09.09. Land to be acquired by State Government.

SOUTHERN RAILWAY - PROGRESS REPORT FOR THE MONTH OF May - 2011											
S. No	Type of work	YEAR OF SANCTION	PB 11-12/LAW 10-11 No	STATE	NAME OF WORK INDICATING CONNECTING ROAD AND IN BETWEEN STATIONS	GAD APPROVED BY RAILWAY.	ESTIMATE	TENDER AWARDED	Progress of Bridge Proper (%)	Progress of Approaches (%)	Reason for delay
187	CS	00-01	94	KL	TVC Division - Proposed ROB in lieu of LC No.64B ( Angamali) @ km 85/800 - 900 in between Angamali and Always stations in SRR - CHTS section.	No	No	No			Alignment details awaited from State Government
188	DP	02-03	5	KL	TVC Division - ROB in lieu of LC No.68A ( Mata Amritanandamayi hospital Road) @ Km.97/800 - 900 in between Kalamacherry - Idapalli in SRR - CHTS section.	Yes	Yes	Yes	100	80	Track portion completed and on completion. 7 spans on approaches in progress.
189	CS	01-02	100	KL	TVC Division - Proposed ROB in lieu of LC No. 69A ( Vaduthula) @ Km 101/600 - 700 in between Idappalli and Emakulam Town stations in SRR - CHTS section.	No	No	No			Alignment details awaited from State Government
190	CS	99-00	85	KL	TVC Division - Proposed ROB in lieu of L.C. No.71 ( Idapalli) @ km.102/800 - 900 (Chittur Road) in between Idappalli and Emakulam Town stations in SRR - CHTS section.	No	No	No			Alignment details awaited from State Government
191	CS	00-01	95	KL	TVC Division - Proposed ROB in lieu of L.C. No.76T ( Tirunettur) @ km 1/9-10 on Cochin corporation Road in between Ernakulam and Tirunettur stations in ERS - ALLP section.	No	No	No			Alignment details awaited from State Government
192	AW	05-06	6	KL	TVC Division - Proposed 1x5.60m, Slab proposed 1x20.500 (sq) and 26.015 (skew) PSC Girder RUB No.115 B between Mavelikara and Chengalur stations in QLN -TVC section.	Yes	Yes	Yes	100	100	Work completed and put into used.
193	AW	02-03	7	KL	TVC Division - ROB at Idichchakkaplamudu NEW 116 at Km.245/15-17 between Neyyattinkara - Kullitturai station in TVC - NCJ Section.	Yes	Yes	Yes			The GAD with composite girder with pile foundations received from CBE/MAS. Agency fixed.
194	CS	02-03	119	KL	PGT Division - Proposed 1 x 35m span Bow string Girder ROB in lieu of LC No. 170 @ km.615/100 - 200 in Thirunavaya yard in SRR - MAQ section.	Yes	Yes	No			Soil test completed. 150 m2 of land is to be acquired by state Govt. Estimate sanctioned.
195	CS	02-03	113	KL	PGT Division - Proposed 1x20m span PSC Box girder and 2x12.00 RCC ' T ' beam and slab ROB in lieu of LC No.172 @ km. 629 / 7- 8 in between Tirur and Tanur in SRR - MAQ section.	Yes	Yes	Yes			Agency has been fixed. Land to be acquired by state government to the extent of 250 sqm.

SOUTHERN RAILWAY - PROGRESS REPORT FOR THE MONTH OF May - 2011											
S. No	Type of work	YEAR OF SANCTION	PB 11-12/LAW 10-11 No	STATE	NAME OF WORK INDICATING CONECTING ROAD AND IN BETWEEN STATIONS	GAD APPROVED BY RAILWAY.	ESTIMATE	TENDER AWARDED	Progress of Bridge Proper (%)	Progress of Approaches (%)	Reason for delay
196	CS	00-01	97	KL	PGT Division - Proposed ROB in lieu of L.C. No.174 @ km 651/14-15 Chemmad Road in between Kadalundi and Ferok in SRR - MAQ section.	Yes	No	No			Estimate is under finalization and updated estimate awaited from electrical. Drawing to be submitted by RBDCK. 250 m2 of land acquired by state Govt. Tenders called.
197	CS	02-03	120	KL	PGT Division - Proposed 1 x 35 m Bow string ROB in lieu of LC No. 185 @ km.666/100-200 in between Calicut - West Hill stations in SRR - MAQ section.	Yes	Yes	No			Soil test completed. Estimate sanctioned. 300 m2 of land to be acquired by state Govt.
198	CS	01-02	102	KL	PGT Division - Proposed 1 x 30m PSC Box girder ROB in lieu of LC No 201 @ km.688/100 - 200 in between Elathur and Quilandi stations in SRR - MAQ Section.	Yes	Yes	No			Estimate sanctioned. Soil test completed. Land to be acquired by St.Govt;
199	CS	02-03	121	KL	PGT Division - Proposed 1 x 30m & 2 x 20m PSC Box girder ROB in lieu of LC No. 216 ( Kinatty) @ km.720/2-3 in between Badagara - Mahe stations in SRR - MAQ Section.	Yes	Yes	Yes	30		Sub structure piles completed. 2 out of 4 pile caps completed, 1 out of 4 trestle columns completed.
200	CS	02-03	114	KL	PGT Division - Proposed 1 x 30m & 2 X 20m PSC Box girder ROB in lieu of LC No.217 ( Kunjipally) @ Km. 721/400 - 500 in between Mahe - Badagara stations in SRR - MAQ section.	Yes	Yes	Yes	20		20/20 piles completed. 1 Pile cap out of 4 completed and one trestle column completed and other work are in progress.
201	CS	02-03	122	KL	PGT Division - Proposed 1 x 35 & 1 x 13.5 m PSC Box girder ROB in lieu of LC No. 226 ( Mahe) @ km.730/700-800 in Jagannath Temple gateYard in SRR - MAQ Section.	Yes	No	No			During the meeting with RBDCK at Calicut, decided to shift alignment to avoid thickly populated area. Land to be acquired by state Govt. Approaches estimate to be submitted by RBDCK.
202	CS	02-03	112	KL	PGT Division - Proposed 1 x 20 2 X 15m PSC Box girder & RCC T beam ROB in lieu of LC No. 228 ( Tellicherry) @ km. 731/800 - 900 in between Telicherry and Jagannath Temple Gate stations in SRR - MAQ section.	Yes	No	No			Land is to be acquired by state Govt. No space for working platform even for track span. Hence tender not called.
203	CS	06-07	158	KL	PGT Division - Proposed ROB in lieu of LC No. 230 (Tellicherry) @ km. 735/200 - 300 in between Telicherry and Dharmadam stations in SRR - MAQ section.	No	No	No			Alignment details awaited from State Government
204	CS	99-00	86	KL	PGT Division - Proposed 1 x 42m & 2 X 30 m PSC Box girder ROB in lieu of L.C. No. 238 @ km.743/200-300 in between Ettakot and Cannanore south stations in SRR - MAQ section	Yes	No	No			Road approaches cost awaited from CE/NH/TVC. Work could not be taken up for want of land acquisition by CE/National highways.

SOUTHERN RAILWAY - PROGRESS REPORT FOR THE MONTH OF May - 2011											
S. No	Type of work	YEAR OF SANCTION	PB 11-12/LAW 10-11 No	STATE	NAME OF WORK INDICATING CONECTING ROAD AND IN BETWEEN STATIONS	GAD APPROVED BY RAILWAY.	ESTIMATE	TENDER AWARDED	Progress of Bridge Proper (%)	Progress of Approaches (%)	Reason for delay
205	CS	99-00	87	KL	PGT Division - Proposed 1 x 35m & 2 x 22.7 m PSC Box girder ROB in lieu of L.C.No. 239 ( Nadel) @ km.749/100 - 200 in between Ettakot and Cannanore south stations in SRR - MAQ section.	Yes	No	No			Road approaches cost awaited from CE/NH/TVC. Work could not be taken up for want of land acquisition by CE/National highways.
206	CS	02-03	123	KL	PGT Division - Proposed ROB in lieu of LC No. 241 @ km.752/100 - 200 in between Cannanore and Cannanore south station in SRR - MAQ Section.	Yes	No	No			Work could not be taken up for want of land acquisition by RBDCK. Approach estimate not submitted by RBDCK.
207	DP	06-07	6	KL	PGT Division - Proposed Construction of ROB in lieu of LC.No. 251 at km762/0 - 100 between Vlapattinam - Pappinessery stations in SRR - MAQ section.	Yes	No	No			Estimate sent to KSTP for counter signature. Road to be closed by KSTP for traffic diversion. Land to be acquired and LC shifting required.
208	CS	06-07	157	KL	PGT Division - Proposed ROB in lieu of LC No. 257 @ km.774/300 - 400 in between Kannapuram - Payangadi stations in SRR - MAQ Section.	Yes	No	No			GAD received from CBE & Estimate submitted for finance concurrence. Land acquisition pending
209	DP	06-07	7	KL	PGT Division - Proposed Construction of ROB in lieu of LC.No. 257 at km774/300 - 400 between Kannapuram - Pazhayangadi(Thavam gate) stations in SRR - MAQ section.	Yes	No	No			Work entrusted to KSTP by Govt of Kerala. The same work processed under cost sharing also. LC to be shifted. Land acquisition completed.
210	CS	02-03	110	KL	PGT Division - Proposed ROB in lieu of LC No.261 ( Payyanur) @ km.787/900 - 788/0 in between Payyanur - Trikarpur stations in SRR - MAQ section.	Yes	Yes	Yes			Agency for Railway portion fixed.
211	CS	02-03	116	KL	PGT Division - Proposed ROB in lieu of LC No. 268 ( Chravathur) @ km.801/500 - 600 in Charavattur yard in SRR - MAQ Section.	Yes	No	No			Land acquisition completed. Approach detailed estimate to be submitted by RBDCK. A joint meeting conducted with M.P. & MLA on 22.06.10
212	CS	99-00	88	KL	PGT Division - Proposed 1 x 22m & 2 x 12m PSC Box girder & RCC T beam ROB in lieu of L.C. No.269 ( Nileshtar) @ km.805/200 - 300 in between Cheravattur and Nileshtar stations in SRR - MAQ section .	Yes	Yes	Yes			Agency fixed for track portion.
213	CS	99-00	89	KL	PGT Division - Proposed 1 x 35m & 2 X 20 m PSC Box girder ROB in lieu of L.C. No.272 ( Padanakad) @ km.810/0 -100 in between Kanhangad and Nileshtar stations in SRR - MAQ section	Yes	Yes	Yes	100	80	Track portion completed and on completion of approaches patch work to be done. On approaches 80% completed. Approaches likely to be completed by March 12.

SOUTHERN RAILWAY - PROGRESS REPORT FOR THE MONTH OF May - 2011											
S. No	Type of work	YEAR OF SANCTION	PB 11-12/LAW 10-11 No	STATE	NAME OF WORK INDICATING CONECTING ROAD AND IN BETWEEN STATIONS	GAD APPROVED BY RAILWAY.	ESTIMATE	TENDER AWARDED	Progress of Bridge Proper (%)	Progress of Approaches (%)	Reason for delay
214	CS	02-03	124	KL	PGT Division - Proposed 1 X 30 m PSC Box girder ROB in lieu of LC No. 274 @ km.816/800 - 900 in between Kanhangad - Pallikere stations in SRR - MAQ section.	Yes	No	No			Land acquisition completed. Approach detailed estimate to be submitted by RBDCK. A joint meeting conducted with M.P. & MLA on 22.06.10.
215	CS	01-02	103	KL	PGT Division - Proposed 1 x 30 m & 2 X 20 m PSC Box girder ROB in lieu of LC No 276 ( Bakel) @ km 825/900 - 826/0 in between Kanhangad - Kotikulam stations in SRR - MAQ section.	Yes	Yes	Yes	100	100	Work completed and commissioned for traffic on 16-12-2010.
216	CS	06-07	148	KL	PGT Division - Proposed ROB in lieu of LC No 280 @ km 830/100 - 200 in Kotikulam yard station in SRR - MAQ section.	No	No	No			Alignment details awaited from State Government
217	CS	06-07	149	KL	PGT Division - Proposed ROB in lieu of LC No 289 @ km 865/500 - 600 in between Uppala - Manjeshwar stations in SRR - MAQ section.	No	No	No			Alignment details awaited from State Government
218	DP	06-07	1	KL	TVC Division - Proposed Construction of existing ROB. No. 290 at km58/900- 59/00 between Ettumanur - Kottayam stations (Nagamadam) in ERS - KYJ section.	Yes	No	No			Estimate field details to be received from Electrical and signal department. Falls in the Kottayam yard which is under Remodelling due to Doubling project. Scope of work may change. Land to be acquired by State Government.
219	CS	06-07	150	KL	MDU Division - Proposed ROB in lieu of LC No 518 @ km 717/2-3 in between Edamann and Punalur stations in SCT - QLN section.	No	No	No			Alignment details awaited from State Government
220	CS	01-02	106	KL	TVC Division - Proposed 1 x 30 m & 2X20m PSC Box girder ROB in lieu of LC No.541 ( Mayyanad - SP.Gate) @ km 156/500 - 600 in between Quilon and Mayyanad stations in QLN - TVC section.	Yes	Yes	Yes	30	10	Piling work completed & pile cap work completed. Trestle columns nearing completion and other works are in progress. Approaches work also started.
221	CS	06-07	152	KL	TVC Division - Proposed ROB in lieu of LC No 554 @ km 168/400 - 500 in between Paravur and Kappil stations in QLN - TVC section.	No	No	No			GAD sent to State Government for concurrence on 31.10.05
222	CS	05-06	143	KL	TVC Division - Proposed 1 x 3 m PSC Box girder ROB in lieu of LC No.575 A ( Kazhakkootam) @ km 205/500-600 between Murukampuzha and Kazhakuttam stations in QLN - TVC section.	Yes	No	No			Revised GAD with composite girder sent to CE/NH for signature. Estimate is under finance observations, to be replied. Tenders are called under finalization. Approach cost is yet to be submitted by Kerala Govt.

SOUTHERN RAILWAY - PROGRESS REPORT FOR THE MONTH OF May - 2011											
S. No	Type of work	YEAR OF SANCTION	PB 11-12/LAW 10-11 No	STATE	NAME OF WORK INDICATING CONECTING ROAD AND IN BETWEEN STATIONS	GAD APPROVED BY RAILWAY.	ESTIMATE	TENDER AWARDED	Progress of Bridge Proper (%)	Progress of Approaches (%)	Reason for delay
223	CS	05-06	144	KL	TVC Division - Proposed 1 x 34.1m PSC Box, 1x19.43m PSC slab, 1X10.10 PSC slab ROB in lieu of LC No.578 ( Trivandrum) @ km 217/300-400 between Kochuveli - Trivandrum Pettah stations in QLN - TVC section.	Yes	No	No			Tenders are called under finalization. Estimate is under finance observations, to be replied. Land acquisition not yet done. Approach estimate not yet received from State Government.
224	DP	10 - 11	9	KL	PGT Division - Proposed Construction ROB @ km.653/9 - 654/0 2x30108SQ (32250(SK) in between Kadalundi and Ferok stations in SRR - MAQ section.	Yes	No	No			Work transferred from open line. GAD approved Estimate is under finance observations, to be replied.
225	DP	10 - 11	10	TN	SA Division - ROB at Km. 445/19-21 between Tiruppur and Vanjipalayam stations in Erode - Irugur section (Chikkana College)	Yes					Estimate vetted and sent to CE/Highways for acceptance and payment. State government is not given clearance due to land acquisition. No LC is involved.