

S.No	PB/LB No. (2021-22)	PH	Work Description	Executing Dept	Status
1	727	42	ED: Creation of IOH facilities with two pitlines of one coach length at Erode Sick line.	Engg/Div	LOA for Engg & Electrical issued on 22.11.2019 & 10.03.2020. Work under Progress (60%)
2	729	42	CBE: Extension of IOH shed with one coach length pitline in Road 3	Engg/Div	Detailed Estimate sanctioned on 03.03.2020. Work in Progress (20%)
3	925/UW1	42	Mettupalayam: POH Facilities for NMR coaches.	Engg/Div	Engg LOA issued on 11.12.2019 for Rs.1.95 Crores.work not yet started. Elec: LOA issued on 11.02.2020. Work not yet started.
4	920	42	Upgradation of Pit lines: Provision of focused LED lighting repairs to damaged catwalks & Drainage Arrangements at ED & CBE	Engg/Div	Work under progress (85%)
5	936/UW5	42	State of the Art Running Maintenance for MG Heritage Locomotives at ONR.	Engg/Div	Detailed Estimate Sanctioned on 12.11.2020. Engg : Tender opened on 27.05.2021 - under TC
6	915	42	Modernization of Erode yard with provision of concrete apron of 660 m x 23 m with 30 T capacity Goliath Crane and sick attention facilities in the yard itself.	Engg/CN	Work under Progress (90%)
7	899	53	Erode: Creation of dedicated water supply facilities to camtech booster pumps (PH: 53 / DF(1))	Engg/Div	Engg:Tender discharged due to paucity of funds. Work planned to be taken up FY 2021-22.Elec: LOA issued on 18.11.2020-work not commenced.
8	1025/UW4	53	Setting of Quick watering arrangement at SA stn (PH: 53 / CAP)	Mech/Div	LOA issued on 11.11.2019-work not yet commenced. Not Prioritized by HQ.
9	5	16	Erode Pit line capacity augmentation from 17 Cap. coaches to 24 coaches including earth work excavation	Engg/Div	Work completed.