

Progress of ongoing works - Pink Book

क्रम सं. Sl. No	कार्य का नाम Name of work	लागत रुपए में Cost in Rs. (in thousands)	अभ्युक्तियाँ Remarks
Machinery & Plant Programme			
1.	Simulator for EMU/MEMU (467 of M&P 07-08) 611 of 2011-12 -	CAP 141559	Tender discharged. Re-tender under progress. Building plan signed and sent to Sr.DEN/W/MAS on 28.06.10 with remarks for necessary action. Contract awarded for hostel building. Furniture received.
Rolling Stock Programme			
2.	Retro fitment of air suspension bogies in 375 AC EMU @ 9.7 lakhs. (60 Nos. for AVD) 535 05-06 / 585 06-07	DRF 65353	Total 102 coaches (204 bogies). So far 74 MC bogies received from Hubli Workshop and 31 TC bogies received from LW/PER & 09 TC Bogies have been received from Moulali Shed on 29.03.12. Hubli have been advised to supply 80 MC bogies and LW/PER have been advised to supply 140 TC bogies.
3.	Retro fitment of Air suspension bogies in 12 AC EMU coaches 545 05-06	CAP 13188	
4.	Recabing of BG AC EMU MC –9 Nos. 413 06-07	DRF 11321	All the cables and material received. Tender opened on 04.11.11. Under TCM.
5.	Recabing of BG AC EMU MC –10 Nos. 876 11-12	DRF 12636	Work completed.
6.	Provision of Cable Head Termination (CHT) in EMU/MEMU Motor coaches -59 Nos. (30 Nos. for AVD) 891/ 11-12	CAP 9753	Vetted indent (prepared by TBM) sent to COS/PER by HQrs on 19.12.11
7.	Replacement of cables of Traction Motors with fluonlex cable in BG AC EMU @ Rs. 0.80 lakhs – 508 Nos. 631 of 2011-12	DRF 40640	H.Qrs. advised to process tender only when funds are available.
S & T			
8	Chennai Area – Public Address system in suburban trains(66 rakes) 488/10-11 486/11-12	DF1 131500	Tender Floated. Technical Bid opened on 22.09.11. Under TCM
Other Specified Works			
9	AVD Electrical Multiple unit shed expansion of Inspection shed & stabling lines for 12 Car rake capacity. 425 of 2007-08	DF3 25000	Processed by Engg. Branch. Foundation work by Engg. Contractor is in progress.